

Gateway Pointe Preliminary Project Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	February			March			April			May			June			July		
						B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E
1	Pickup Permits	3 days	Mon 2/5/18	Wed 2/7/18		█																	
2	Pre-job	1 day	Thu 2/8/18	Thu 2/8/18	1		█																
3	Stake for grading	3 days	Fri 2/9/18	Tue 2/13/18	2			█															
4	Grading	15 days	Wed 2/14/18	Tue 3/6/18	3				█														
5	Sewer	10 days	Wed 3/7/18	Tue 3/20/18	4					█													
10	RWCD	25 days	Wed 3/7/18	Tue 4/10/18	4						█												
6	Water	7 days	Wed 3/21/18	Thu 3/29/18	5							█											
7	Storm Drain	3 days	Fri 3/30/18	Tue 4/3/18	6								█										
8	Dry Utilities	15 days	Fri 3/30/18	Thu 4/19/18	6									█									
17	Test Sewer and Water	3 days	Fri 3/30/18	Tue 4/3/18	6										█								
11	Concrete	25 days	Fri 4/20/18	Thu 5/24/18	8											█							
12	Paving	25 days	Fri 5/25/18	Thu 6/28/18	11												█						
13	Street Lights	5 days	Fri 5/25/18	Thu 5/31/18	11													█					
9	Traffic Signal	15 days	Fri 5/25/18	Thu 6/14/18	11														█				
14	Final	5 days	Fri 6/29/18	Thu 7/5/18	12,13																█		
15	Punch List	5 days	Fri 7/6/18	Thu 7/12/18	14																	█	
16	City Acceptance	10 days	Fri 7/13/18	Thu 7/26/18	15																		█

Project: Gateway Pointe Prelimina Date: Tue 1/16/18	Task		Inactive Task		Start-only	
	Split		Inactive Milestone		Finish-only	
	Milestone		Inactive Summary		Deadline	
	Summary		Manual Task		Progress	
	Project Summary		Duration-only		Manual Progress	
	External Tasks		Manual Summary Rollup			
	External Milestone		Manual Summary			