3rd Meeting Agenda – Design Development Meeting & Budget Review

3rd Meeting Agenda Design Development (DD) & Budget Review

District:	SFOB Project #

LAND ACQUISITION

us/Comments
·

3rd Meeting Agenda – Design Development Meeting & Budget Review

17	The District will be required to fund all fees (Architect design fees, PM fees, permits, testing, etc.) associated with their additions to the project. This cost is based on the	
17.	District percentage of the total project cost.	
18.	Is the District contributing funds to the cost of the project? If yes, a District Governing Board Resolution indicating the District's and the SFOB's funding contributions along	
	with the project's total cost. An executed copy of this Resolution shall be uploaded to	
	the SFOB's PayAppinator by the District. <u>Sample Resolution</u>	
19.	Has Site Conditions funding been allocated by the legislature for this project? These	
	unforeseen Site Conditions are those that were not recognized by the architect or	
	contractor as known at the time of their bid or contract issuance.	
20.	Needs for future Capital planning, including the demolition of an existing building shall	
	be applied for in a future Capital plan submitted by the District.	
	DOCUMENTS	
#	Description	Status/Comments
	Plant of the CEON No. Construction Pulls	
21.	Please review the <u>SFOB New Construction Policy</u> .	
	An executed copy of the Terms & Conditions for the project shall be uploaded into	
22	PayAppinator by the District prior to receiving funding by the SFOB.	
22.		
23.	Please download current required forms from the SFOB website prior to any submittal. All correspondence, billings and documents including the project specifications cover	
24.	sheet and all drawings must contain the SFOB project number and District name.	
	All SFOB forms and required documents shall be used by the District and uploaded into	
25.	PayAppinator by the District.	
	See SFOB Required Documents for New School Facilities Project Review Schedule.	
26.	Schedule	
	All change orders must be reviewed and approved by the SFOB within 2 business days	
27.	prior to funding using the current SFOB Change Order form. <u>SFOB Change Order Form</u>	
28.	The District is required to submit a letter stating the FTE count of the total school	
	space.	
29.	If the district is employing the services of a project manager, the district must submit a	
	copy of the certificate signed by both the school board president and the project	
	management firm as required by ARS §41-5741. For guidance to the District, see SFOB's	
	form #SFOB NC 340-7 for affidavit for Project Manager and #SFOB NC 350-07 for	
30.	affidavit for Governing Boards. PM Affidavit / Governing Board Affidavit The Architect shall use a SFOB Site plan to depict all MAG requirements on this	
50.	document. Sample SFOB Site Plan	
31.	When using CM@R, the form #SFOB NC 570-08 for CM@R Project-Design Team	
J	Certification shall be signed by the Architect, CM@R and the District's Superintendent	
	and uploaded into PayAppinator prior to release of SFOB funding. Affidavit	
32.	When not using CM@R, the form #SFOB NC 550-08 for District and Architect	
	Certification shall be signed by the Architect and the District's Superintendent and	
_	uploaded into PayAppinator prior to release of SFOB funding. Affidavit	
	When using CM@R, the SFOB form #SFOB NC 600-06 for Schedule of Values (GMP)	
33.	shall be uploaded into PayAppinator prior to release of SFOB funding. <u>Schedule of</u>	
	<u>Values</u>	

3rd Meeting Agenda – Design Development Meeting & Budget Review

г	All 1	
24	All value engineering performed on this project shall require submittal to the SFOB for	
34.	review and written approval prior to funding. At the CD meeting, the architect will be asked to certify that the construction	
	documents have been designed to the building codes that the local Agency Having	
	Jurisdiction (AHJ) is currently using. If the AHJ is not using the most current code	
35.	edition, the District and the SFOB shall be notified in writing.	
	DESIGN STATUS	
#	Description	Status/Comments
36.	The SFOB will participate as a member of the Architect Selection Committee.	
	Procurement of the Architect, CM & PM (Review of procurement documents is	
37.	required by the SFOB).	
	Review and approval of all contract documents and negotiated fees by the SFOB is	
38.	required prior to execution.	
39.	Number of meetings and content (GMP/CD).	
	The project must be designed to the current ASHRAE & IECC standards. Ref: ARS	
	§34-451.Current design drawings must be brought to all design meetings. All design	
40	completions must be consistent with the design phase prior to scheduling the	
40.	required SFOB meetings. The SFOB will review roofing systems, fire alarm systems and building energy	
	efficiency at DD and CD stages. ComCheck submittal is required. If the roofing	
	structure is to be constructed with steel joists and metal deck, roofing insulation	
	shall be applied above the roof deck in a manner acceptable to the material	
	manufacturer. Use the SFOB roofing performance specification. SFOB Performance	
41.	Specifications	
42.	A single Adjacent Ways drawing is required for plan review.	
43.	Plumbing and sinks are funded in K-3 classrooms only.	
44.	Any HVAC units in MDF or IDF rooms will be cooling only.	
	Waterless urinals. ARS 45-313.01: Every effort shall be made to install water free	
	urinals in all new state buildings constructed after the effective date of this section	
	that constitute capital projects as defined in section 41-790 and to install water free	
45.	urinals in existing state buildings.	
	Energy savings criteria: Statutes and Rules The SFOB will fund elements that have an	
	8-year payback per R7-6-261. (The intent of the eight year rule is to upgrade the system so it can pay back in eight years or less based on it's own upgraded efficiency	
46.	or by impacting the efficiency of other systems.) Energy Efficiency Checklist	
47.	Executive Order 2005-05 for LEED	
	ADEQ SRL's – "Any import must meet current ADEQ SRL's (soil remediation levels) for	
	schools". This statement must be inserted in the construction document	
	specifications along with the geotechnical reports. The SFOB will also require the	
	import to be certified acceptable by a licensed consultant. The Contractor expense	
	shall be included in their bid and/or GMP. Any geotechnical and SRL related issues	
48.	shall be resolved prior to pouring footings and foundations.	
_	At project substantial completion the SFOB will require a copy of the Substantial	
49.	Completion Certificate and a copy of the temporary Certificate of Occupancy.	
	Once Substantial Completion is reached, the SFOB will send a letter to the District	
E0	confirming the one year time frame the District has to submit requests for payment	
50.	on the project.	

3rd Meeting Agenda – Design Development Meeting & Budget Review

51.	Review Safety Recommendations.	
52.	Are we taking rainwater runoff retention water from city streets?	
	Utility plan from developer (Are the utilities in place? When will they arrive? Will	
53.	there be sufficient quantity?). No funding for site type generators.	
54.	Rilem tube testing procedure	
	MINIMUM ADEQUACY GUIDELINES (MAG)	
#	Description	Status/Comments
	Per A.R.S. 41-5711, paragraph E, Item #4, the Architect shall provide to the SFOB	
	Staff Architect their AutoCAD P-Lines or equal depicting gross square footage	
	(outside wall to outside wall). BOMA standards apply when drawing P-Lines to	
	confirm gross square footage (i.e. elevator/utility shafts & stairwells for 2 story	
55.	buildings).	
	The Architect's Team shall request from the Contractor their As-built Drawings &	Submit by the 4th required CD
	Specifications for the Architect's & SFOB's final review. This requirement shall be	phase meeting
	part of the Architect's General Conditions (Division 1). All project closeout	
	documents (including As-built Drawings & Specifications) are required by the SFOB	
56.	for final financial closeout.	
	The project must be designed to the minimum adequacy guidelines. Any design	
	elements that cause the construction budget to exceed the formula budget will be at	
57.	the District's expense and must be clearly shown on the drawings as alternates.	
	The District shall submit to the SFOB an exception request form or Exception Letters	
	for items that may not meet MAG but meets the spirit and intent of the guideline.	
	This letter shall also be used for SFOB recommendations. For guidance to the	
	District, see the SFOB form for requesting a minimum guideline exception. Exception	
58.	Request Form	
	The SFOB Drawing Checklist (summary of MAG items) shall be used by the Architect	
F0	as their design template. This checklist will also be used by the SFOB for their MAG	
59.	letters and Final Walk thru Checklist for project closeout.	
	The SFOB form #SFOB NC 800-19 for new construction closeout shall be used &	
	approved by the District, SFOB PM and SFOB Staff Architect. The required documents found in this checklist, shall be uploaded in SFOB's PayAppinator by the	
60.	District prior to the District's receipt of final payment. <u>Closeout Form</u>	
00.	The AHJ's are now enforcing the requirement for ERCES's (Emergency Radio	The SFOB has recently found
	Communication Enhancement Systems) as found in IFC 2018 Section 510. The	that the building permit process
	District & Architect shall discuss this requirement before finalizing the bid	is requiring these ERCES's.
61.	documents on how to proceed.	is requiring these thets.
01.	Per R7-6-212(1) or (2) for classroom lighting, a standard light meter shall be used for	The SFOB's experience is that
	fluorescent lights & a LED Light Meter shall be used for LED lights to confirm	recent projects are using LED
62.	compliance.	lights.
<u> </u>	Per R7-6-214 for classroom acoustics, sound levels shall be measured under normal	Are high exposed ceilings
	conditions which is an occupied classroom with equipment running (HVAC, lighting,	designed & acoustical panels
	A.V. equipment). If measurements exceed 55dB, it is suggested that unoccupied	deleted?
	classroom measurements be taken to establish a baseline to assist in correcting any	deleted.
63.		
63.	deficiencies.	