

Current Status: Processing Complete 10/24/2018 7:48:49 AM **Submission ID:** 1197

Initial Submission Date:

Resubmission Date:

District Name: Mesa Unified District

Contact Person: Joseph Georges

Contact Phone: 4802506527

Contact Email: jbgorges2@mpsaz.org

School: SHARP

Site Address: 555 S Lewis

Project Title: Crack Sealing: Buss lane & Seal areas

Project Detail: Clean cracks (1/4 inch and wider) with compressed air & sweep up soils. Calk all major cracks (1/4 inch and wider) with hot applied, rubberize crack sealer, excluding areas with alligator cracking. Estimated crack sealer quantity is 275 gallons. Written permission will be requested if quantities are expected to exceed this amount. Clean cracks (greater than 2 inches) totaling up to 360 linear feet with compressed air and sweep up spoils. fill large cracks greater than 2 inches and asphalt voids with poly patch crack filler.
Clean & Coat PMM RTU sealer in 2 coats

Project Date Range: 11/19/2018 **TO** 11/23/2018
Total Project Cost: \$31,418.37 **Adjacent Ways Cost:** \$31,418.37

Board Meeting Date:

Validation Status: No Review Required

Staff Analysis:

Board Decision: