SFBADJW-16 Validation Form

Current Status: Processing Complete 5/15/2020 7:35:37 AM **Submission ID:** 2384

Initial Submission Date: Resubmission Date:

District Name: Higley Unified District

Contact Person: Ben Bucholz **Contact Phone:** 480-797-9779

Contact Email: benny.bucholz@husd.org **School:** San Tan Elementary School

Site Address: 3443 E Calistoga Dr, Gilbert, AZ 85297

Project Title: Patch Repair Sealcoat Firelane

Project Detail: Asphalt Removal And Replacement (Adjacent Ways)

1. Make necessary sawcuts.

- 2. Remove approximately 11,349 square feet of deteriorated asphalt in 90 locations.
- 3. Grade and compact existing base material as necessary.
- 4. Place and compact new 1/2" mix asphalt to a finished depth of 3 inches.
- 5. All repairs will be shaped symmetrically where possible.
- 6. Excavate 1,584 SF to a depth of 1 inch and place new ABC.

Clean, Crack Fill And Seal Coat With MasterSeal (Adjacent Ways)

- 1. Area to be sealed is approximately 79,130 square feet.
- 2. Secure area with "A" frame barricades and/or traffic cones and caution tape as needed.
- 3. Clean existing pavement totaling 79,130 square feet with a ride on sweeper and/or high pressured blowers.
- 4. Oil spots will be cleaned as thoroughly as possible and a primer will be applied to the heaviest areas. However,

some delamination of sealer may take place in these areas.

- 5. Apply hot Maxwell Elastoflex to cracks/joints wider than 1/4" that can accept filler.
- 6. Apply a 2 coat(s) Spray application of MasterSeal asphalt emulsion sealer. Areas around planters and concrete

will be hand applied on first coat using a squeegee to prevent overspray.

- 7. Work will be completed in 1 trip(s).
- 8. Re-stripe to match existing layout.
- 9. It is the owners responsibility to have all material, cars, equipment etc. removed from the area where the work will take place.
- 10. This process will carry a (2) year warranty on materials, labor, and workmanship. Roadrunner Paving & Asphalt

Maintenance will repair any areas at our expense that are deemed warranty covered. Normal wear and tear, sever

weather, abuse, or acts of God will not be considered under warranty coverage.

Project Date Range: 6/1/2020 **TO** 6/1/2020

Total Project Cost: \$49,956.56 **Adjacent Ways Cost:** \$49,956.56

Board Meeting Date:

Validation Status: No Review Required

Staff Analysis:

PDF Generated: 5/15/2020 7:35:39 AM **Submission ID:** 2384 **Page:** 1

Board Decision:	

PDF Generated: 5/15/2020 7:35:39 AM **Submission ID:** 2384 **Page:** 2