

Current Status: Processing Complete

12/11/2023 10:23:27 AM

Submission ID: 2797

Initial Submission Date:

Resubmission Date:

District Name: Higley Unified District

Contact Person: Gustavo Landeros

Contact Phone: 480 4362531

Contact Email: gustavo.landeros@husd.org

School: Higley High School

Site Address: 4068 E Pecos Rd, Gilbert, AZ 85295

Project Title: Higley High Bus Lane

Project Detail: Crack Seal & Seal Coat Two Coat Master Seal. Clean existing pavement with a ride on sweeper and/or high pressured blowers. Apply hot Maxwell Elastoflex crack sealer to all cracks 1/4" and larger. There will be a slightly elevated band not to exceed 3" in width on the pavement of the sealed crack. Apply a two coat spray application of MasterSeal asphalt emulsion sealer. Joint between asphalt/concrete will not be crack sealed unless otherwise specified. Re stripe.

Project Date Range: 2/2/2024 TO 2/11/2024

Total Project Cost: \$30,707.27

Adjacent Ways Cost: \$15,531.02

Board Meeting Date:

Validation Status: No Review Required

Staff Analysis:

Board Decision: